

Utility Data **City of Sausalito**
 Project: **13-1086**
 Location: **Sausalito, CA**



PH #	Street	Cut Size	Asph	Conc.	Soil	Utility	Material	Depth	Comments
6	Caledonia St. (Infront of building 110)	1x1	5"	5"	Hard Soil & Rock	12" Water	Cast Iron	24"	113" South of Curb. 132" West of Water Valve
5	Caledonia St. (Infront of building 110)	1x1	2"	5"	Hard Soil & Rock	3/4" Gas	PVC	36"	56" North of Curb. 245" North East of Valve
5	Caledonia St. (Infront of building 107)	1x1	2"	5"	Hard Soil & Rock	Possible 4" Elec	PVC	37"	56" North of Curb. 246" North East of Valve
7	Caledonia St. (Infront of building 47)	1x1	4"	5"	Hard Soil & Rock	AT&T	Wood Duct	T: 26" B:35"	150"North of Curb. 43" East of Crosswalk
8	Caledonia St. (Infront of building 46)	1x1	5"	4"	Hard Soil & Rock	12" Water	Cast Iron	20"	112" South of Curb. 41" East of Crosswalk
4	Caledonia St & Turney St.	1x1	3.5"	5"	Hard Soil & Rock	6" Water	Cast Iron	19"	118" North of Curb. 50" West of Crosswalk
3	Caledonia St & Turney St.	1x1	3.5"	5"	Hard Soil & Rock	12" Water	Cast Iron	49"	33" East of Crosswalk. 97" South of Curb.

Foreman Ernesto Lopez
 Technician Ceasar Gomez

Timesheet	Date	Hours	OT	Per Diem	Check	Check	Additional Equipment/Material used
Monday	6/24/13	8			Arrow Board # ☐ Check Box	Equip. Rental ☐ Check	Andy City of Sausalito on site and walked all pothle locations.
Tuesday					Bag patch ☒ Check Box	Generator ☐ Check	
Wednesday					Class II ☒ Check Box	Pk nails & shiners ☒ Check	
Thursday					Cement mixer ☐ Check Box	Vibra-plate ☐ Check	
Friday					Core drill ☐ Check Box	Flat bed # ☐ Check	
Saturday					Core machine ☐ Check Box	Toyota # ☐ Check	
Sunday					Cutback ☐ Check Box	Vac rig # 1 ☒ Check	

Utility Data City of Sausalito

Project: 13-1086

Location: Sausalito, CA



PH #	Street	Cut Size	Asph	Conc.	Soil	Utility	Material	Depth	Comments
2	Caledonia St & Locust	1x1	4"	6"	Hard Clay, Rocks	Possible ATT	Duct	Top: 51"	55" East of Crosswalk. 140" North of Curb. PH 2 Ground water at 40'. Had to locate water Crossings
1	305 Caledonia St	1x1	3"	4"	Hard Clay, Rocks	3/4" Water	Copper	10"	89" North of Meter Box. 34.5' West of Crosswalk
9	Bridgeway	1x1	2"	3"	Hard Clay, Rocks	3/4" Water	Copper	13"	33" North of Curb. 66" Northeast of Meter 1169E
	Bridgeway				Hard Clay, Rocks	2" Gas	Steel	18"	33" North of Curb. 66" Northeast of Meter 1169E
10	Bridgeway	1x1	4"	0	Clay, base rock	4" ATT	PVC	23"	64" North of Curb. 271" Southwest of Water Valve
						2" ATT	PVC	23"	
11	Bridgeway	1x1	6"	0	Clay & Base Rock	1.5" Water	Copper	15"	63" North of Curb. 170 Southeast of Water Valve

Foreman Ernesto Lopez

Technician Sergio Medina

Timesheet	Date	Hours	OT	Per Diem	Check	Check	Additional Equipment/Material used
Monday					Arrow Board # 2 ☒ Check Box	Equip. Rental ☐ Check	
Tuesday					Bag patch ☒ Check Bo	Generator ☐ Check	
Wednesday	6-26-13	8			Class II ☒ Check Box	Pk nails & shiners ☒ Check	
Thursday					Cement mixer ☐ Check Box	Vibra-plate ☐ Check	
Friday					Core drill ☐ Check Box	Flat bed # ☐ Check	
Saturday					Core machine ☐ Check Box	Toyota # ☐ Check	
Sunday					Cutback ☐ Check Box	Vac rig # 1 ☒ Check	