


STOCKPILE ANALYTICAL RESULTS AND ESTIMATED QUANTITIES								
BLOCK	SUMMARY LEAD ANALYTICAL RESULTS			FIELD MEASUREMENTS (TAPE)				
	Total (mg/kg)	STLC Soluble (mg/L)	TCLP Soluble (mg/L)	Width (ft)	Length (ft)	Height (ft)	Approximate Volume (yd <sup>3</sup> , Calculated)	Approximate Tons (1.4 x yd <sup>3</sup> )
A1	120	7.1	0.066	32	33.3	6	237	332
A2	65	3.1	NT(3)	32	33.3	7	276	387
A3	110	4.2	0.18	32	33.3	7	276	387
B1	310	12	0.096	32	33.3	7	276	387
B2	520	5.2	0.11	32	33.3	7	276	387
B3	300	16	0.3	32	33.3	7	276	387
C1	180	4.4	0.093	32	33.3	6	237	332
C2	100	3.5	0.095	32	33.3	6.5	257	359
C3	260	16	0.13	32	33.3	7	276	387
D1	260	12	0.28	32	33.3	6	237	332
D2	84	11	NT(3)	32	33.3	6.5	257	359
D3	200	14	0.16	32	33.3	7	276	387
E1	910	20	0.43	32	33.3	6	237	332
E2	230	12	0.092	32	33.3	5	197	276
E3	280	18	0.061	32	33.3	6	237	332
<b>APPROXIMATE TOTAL</b>							<b>3,828</b>	<b>5,360</b>

CONTRACTOR IS RESPONSIBLE TO VERIFY LEAD VALUES WITH THE LABORATORY RESULTS IN ATTACHMENT 2  
 All samples are 4 point composites  
 NT(3) - Constituent detected at a concentration less than 20 x TCLP; soluble testing not performed



**FIGURE 2**  
**SOIL STOCKPILE TESTING LOCATIONS**  
**LEAD MITIGATION WORK PLAN**  
**DUNPHY PARK IMPROVEMENTS**  
**SAUSALITO, CALIFORNIA**

**Geo-Logic ASSOCIATES**

DRAWN BY: RM	DATE: MARCH 2021	JOB NO.: RM17.1031.00
--------------	------------------	-----------------------